PARTS LIST (as drawn)

cat	part	qty	kg ea	kg
structure	side plate 1240x220x6	4	10.274	41.1
running	roller drum D114.3x40	12	1.37	16.44
running	idler disc D200x40	4	5.367	21.47
running	shaft D25x260	8	1.002	8.01
running	collar D25	16	0.071	1.14
running	washer D25/OD50	8	0.045	0.36
running	pin D6x40	8	0.009	0.07
drive	side axle D40x300	2	2.935	5.87
drive	collar D40 OD60	4	0.146	0.58
drive	sprocket 72z9 8mm	4	1.521	6.08
drive	hub 76/42 stack	2	1.133	2.27
structure	beam SHS40 L320	4	1.183	4.73
structure	rail SHS40 L300	4	1.109	4.44
structure	flange mid 140x70x8	6	0.577	3.46
structure	flange front 50x70x8	2	0.2	0.4
structure	deck mount 80x80x20	4	0.95	3.8
structure	lift lug	2	0.354	0.71
drive	chain guard 1.5mm	2	0.593	1.19
drive	tension lug	4	0.195	0.78
drive	tension rod M12	4	0.098	0.39
drive	rod eye	4	0.52	2.08
structure	spacer tube 48x3.2x200	4	0.71	2.84
running	6205-2RS	16	0.13	2.08
drive	48T chainwheel (adapted)	2	1.6	3.2
drive	UCFL208	4	2.2	8.8
drive	motor 1.2 kW + gearbox	2	9.0	18.0
drive	428 chain (60L)	2	0.8	1.6
track	track 180x72x37	2	18.0	36.0
misc	fasteners/paint/misc	1	2.0	2.0

MASS BY CATEGORY

category	kg
structure	61.4
drive	51.0
running	49.6
track	36.0
misc	2.0
TOTAL	199.9

NOTES

1. Mass measured from STEP at 7850 kg/m3; bought parts catalogue.
2. Total 199.9 kg incl tracks + motors (target 165 kg).
3. Laser parts: 10 DXFs (plate, sprocket, rings, web, cheeks, hubs, flanges, guard).
4. Outsource: 8 keyways + 2x 48T bore adapt; laser + machine shop only.
5. TVS 8.8 fasteners; 80Nm structural M12; nylock + paint mark.

FLAIL MOWER 500 / UC-V2

PARTS LIST / BOM

DWG No. **UCV2-P-010**

REV A

MATERIAL: as listed

QTY / MASS: 1 machine / 199.9 kg

SCALE: -

SIZE: A3

SHEET: 14 / 14

DATE: 2026-10-29

DRAWN: OC